

Scoping Condition Report



Working Dog Septic Service
504 Fletcher rd
Cambridge, Vt 05444
1 (888) 949-9969

Job Site:
540 Northland North Hero

Job Requirements:

Scoping Analysis:	Date:	Preformed By:
	4/1/21	J. Repoux
<p>Scoped from Septic Tank to Treatment pod 0 to 20' pipe has 4" + seg 20 to 45' pipe is in good condition</p> <p>Scoped from Septic Tank to home 0 to 8' pipe has 4" + seg 8' to 20' pip is in good condition</p>		

THIS SCOPING REPORT INDICATES THE PRESENT CONDITION OF THE SEPTIC SYSTEM,
ACCORDING TO EVALUATOR'S OPINION; AT THE TIME OF THE INSPECTION.
THIS CONDITION REPORT DOES NOT GARENTEE OR WARRANTY FUTURE PERFORMANCE.
WORKING DOG SEPTIC SERVICE INC. DISCLAIMS ANY WARRANTY EITHER EXPRESSED OR
IMPLIED ARISING FROM THE INSPECTION OF THE SEPTIC SYSTEM OR THIS REPORT.

Evaluator's Signature: _____

We thank you for your business!

Working Dog Septic Service Inc.

504 Fletcher Road

Cambridge, VT 05444

1-888-949-9969

1-802-343-1657

SYSTEM CONDITION REPORT

Date: <u>4/12/21</u>	Time: _____	Name of Evaluator: <u>J. Reamy</u>
Name: _____	Property Address: <u>540 Northland Northboro</u>	
Access Provided Into The House: <input type="checkbox"/> Yes <input type="checkbox"/> No	Tank Size: <u>1000</u> Gallons	
Recent Weather Conditions: _____		

PROCEDURES

<input checked="" type="checkbox"/>	Determined sludge depth and liquid level
<input type="checkbox"/>	Probed and checked absorption area to determine location and checked for excessive moisture, and/or odor.
<input checked="" type="checkbox"/>	Pumped out tank
<input checked="" type="checkbox"/>	Checked condition of tank and baffles/tees for cracks, deterioration or damage
<input checked="" type="checkbox"/>	Properly closed tank cover

Liquid Level in tanks was: ☐ Above Normal ☒ Normal ☐ Below Normal

Did water drain back into the tank from the drainage area, after or during pumping?

☐ Yes ☒ No

Maintenance appears:

☒ Good

☐ Fair

☐ Poor

Sludge Depth: _____

Type of System

Type of Tank

Type of Absorption System

☒ Septic Tank (Number of Tanks _____)
☐ Cesspool
☐ Advanced Treatment System
☐ Other

☐ Concrete
☐ Steel
☐ Plastic
☐ Other

☐ Leaching Field
☐ Raised Mound
☐ Seepage Pit
☐ Other

SYSTEM COMPONENTS

COMMENTS

TANK OR CESSPOOL Condition: <input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable	<u>Septic Tank is in good working condition</u>
PUMP Condition: <input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> Not Applicable	
ABSORPTION SYSTEM Condition: <input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable	

THIS CONDITION REPORT INDICATES THE PRESENT CONDITION OF THE SEPTIC SYSTEM ACCORDING TO EVALUATOR'S OPINION, AT THE TIME OF THE PUMPING/INSPECTION. THIS CONDITION REPORT DOES NOT GARENTEE OR WARRANTY FUTURE PERFORMANCE. WORKING DOG SEPTIC SERVICE INC. DISCLAIMS ANY WARRANTY EITHER EXPRESSED OR IMPLIED ARISING FROM THE INSPECTION OF THE SEPTIC SYSTEM OR THIS REPORT.

Evaluator's Signature: _____

[Signature]