



Jr. Young
504 Fletcher Road
Cambridge, VT 05444
888-949-9969

CUSTOMER'S ORDER NO.

PHONE

DATE

7/11/19

NAME

Ryan Ulrich

ADDRESS

55 Johnson Ln South

SOLD BY

CASH

C.O.D.

CHARGE

ON ACCT.

MDSE.RET'D.

PAID OUT

QTY.

DESCRIPTION

PRICE

AMOUNT

SEPTIC TANK PUMPING

PUMP STATION CLEANING

LOCATE SEPTIC TANK

60

SEPTIC INSPECTION

JETTER SERVICE

ROTOR SERVICE

LABOR

STATE SEPTIC FEE

OTHER

Scrap

175

PROCEDURES

<input checked="" type="checkbox"/>	Determined sludge depth and liquid level
<input type="checkbox"/>	Probed and checked absorption area to determine location and checked for excessive moisture, and/or odor.
<input checked="" type="checkbox"/>	Pumped out-tank
<input checked="" type="checkbox"/>	Checked condition of tank and baffles/tees for cracks, deterioration or damage
<input checked="" type="checkbox"/>	Properly closed tank cover

Liquid Level in tanks was: ☐ Above Normal ☒ Normal ☐ Below Normal

Did water drain back into the tank from the drainage area, after or during pumping?

☐ Yes ☒ No

Maintenance appears: ☒ Good ☐ Fair ☐ Poor

Sludge Depth: 2"

Type of System	Type of Tank	Type of Absorption System
<input checked="" type="checkbox"/> Septic Tank (Number of Tanks <u> </u>)	<input checked="" type="checkbox"/> Concrete	<input type="checkbox"/> Leaching Field
<input type="checkbox"/> Cesspool	<input type="checkbox"/> Steel	<input checked="" type="checkbox"/> Raised Mound
<input type="checkbox"/> Advanced Treatment System	<input type="checkbox"/> Plastic	<input type="checkbox"/> Seepage Pit
<input type="checkbox"/> Other	<input type="checkbox"/> Other	<input type="checkbox"/> Other

SYSTEM COMPONENTS

COMMENTS

<p style="text-align: center;">TANK OR CESSPOOL</p> <p>Condition: <input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable</p>	<p><i>Septic Tank needs Riser on outlet cover</i></p>
<p style="text-align: center;">PUMP</p> <p>Condition: <input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> Not Applicable</p>	<p><i>Estimated cost</i></p> <p><i>pump station need manhole riser brought to grade</i></p>
<p style="text-align: center;">ABSORPTION SYSTEM</p> <p>Condition: <input type="checkbox"/></p>	<p><i>Estimated cost 800-</i></p>

Scoping Analysis:

Date:

7/6/19

Performed By:

M. Young

pipe from septic tank to home is straight and
clean

pipe from Tank to pump station has a
2" ~~sewer~~ Seg