

1007510

All claims and returned goods MUST be accompanied by this bill

Working Dog Septic Service Inc.

504 Fletcher Road

Cambridge, VT 05444

949-9969

1-802-343-1

SYSTEM CONDITION REPORT

7/14/19 Time: Name of Evaluator: JD Yang
 Property Address: 53 Soliman Ln Jk.

Provided Into The House: ☒ Yes ☐ No Tank Size: 1000 Gall

Weather Conditions:

PROCEDURES

Determined sludge depth and liquid level

Probed and checked absorption area to determine location and checked for excessive moisture, and/or odor.

Pumped out-tank

Checked condition of tank and baffles/tees for cracks, deterioration or damage
 Properly closed tank cover

Level in tanks was: ☐ Above Normal ☒ Normal ☐ Below Normal
 Whether drain back into the tank from the drainage area, after or during pumping?
☐ Yes ☒ No
 Condition appears: ☒ Good ☐ Fair ☐ Poor Sludge Depth: 2

System	Type of Tank	Type of Absorption System
Septic Tank (Number of Tanks _____)	☒ Concrete	☐ Leaching Field
cesspool	☐ Steel	☒ Raised Mound
Advanced Treatment System	☐ Plastic	☐ Seepage Pit
Other	☐ Other	☐ Other

COMPONENTS	COMMENTS	
TANK OR CESSPOOL	Septic tank needs riser on	
Acceptable ☐ Unacceptable	outlet cover Estimate	
PUMP	pump station need manhole	
Acceptable ☐ Unacceptable	riser brought to grade	
Not Applicable	Estimated cost \$600-	
ABSORPTION SYSTEM		



Scoping Condition Report

Working Dog Septic Service
504 Fletcher rd
Cambridge, Vt 05444
1 (888) 949-9969

owner Lew Joffe

Job Requirements:

Analysis:	Date:	Performed By:
	7/1/15	M. Young

From septic tank to home is straight and
from tank to pump station has a
~~rough~~ seg